



Cronograma Físico-Financeiro

OBJETO		PROJETO EXECUTIVO DE MACRODRENAGEM - PONTO 22B - 23								Data:	
ENDEREÇO		RUA MANOEL DA SILVA MARQUES - QUELUZ-SP								19/09/2025	
ITEM	SERVIÇOS	MÊS	MÊS 1	MÊS 2	MÊS 3	MÊS 4	MÊS 5	MÊS 6	MÊS 7	MÊS 8	TOTAL
1	SERVIÇOS PRELIMINARES		25,00% R\$ 40.195,19	20,00% R\$ 32.156,15	15,00% R\$ 24.117,11	10,00% R\$ 16.078,08	10,00% R\$ 16.078,08	10,00% R\$ 16.078,08	5,00% R\$ 8.039,04	5,00% R\$ 8.039,03	R\$ 160.780,76
2	TERRAPLANAGEM		5,00% R\$ 36.073,81	15,00% R\$ 108.221,43	25,00% R\$ 180.369,05	25,00% R\$ 180.369,05	20,00% R\$ 144.295,24	10,00% R\$ 72.147,62			R\$ 721.476,20
3	DRENAGEM				10,00% R\$ 404.770,35	30,00% R\$ 1.214.311,04	30,00% R\$ 1.214.311,04	15,00% R\$ 607.155,52	10,00% R\$ 404.770,35	5,00% R\$ 202.385,15	R\$ 4.047.703,45
4	RECOMPOSIÇÕES								50,00% R\$ 6.770,86	50,00% R\$ 6.770,86	R\$ 13.541,72
MENSAL			R\$ 76.269,00	R\$ 140.377,58	R\$ 609.256,51	R\$ 1.410.758,17	R\$ 1.374.684,36	R\$ 695.381,22	R\$ 419.580,25	R\$ 217.195,04	R\$ 4.943.502,13
% MENSAL			1,54%	2,84%	12,32%	28,54%	27,81%	14,07%	8,49%	4,39%	
ACUMULADO			R\$ 76.269,00	R\$ 216.646,58	R\$ 825.903,09	R\$ 2.236.661,26	R\$ 3.611.345,62	R\$ 4.306.726,84	R\$ 4.726.307,09	R\$ 4.943.502,13	
% ACUMULADO			1,54%	4,38%	16,71%	45,24%	73,05%	87,12%	95,61%	100,00%	

Responsável Técnico: José Augusto Pinelli
CREA / CAU: 601815307
ART / RRT: 2620250387335