



Cronograma Físico-Financeiro

OBJETO		PROJETO EXECUTIVO DE MACRODRENAGEM - PONTO 10						Data:
ENDEREÇO		RUA CORIFEU DE AZEVEDO MARQUES - QUELUZ-SP						19/09/2025
ITEM	SERVIÇOS	MÊS 1	MÊS 2	MÊS 3	MÊS 4	MÊS 5	MÊS 6	TOTAL
1	SERVIÇOS PRELIMINARES	35,00%	30,00%	15,00%	5,00%	5,00%	10,00%	R\$ 90.581,18
		R\$ 31.703,41	R\$ 27.174,35	R\$ 13.587,18	R\$ 4.529,06	R\$ 4.529,06	R\$ 9.058,12	
2	TERRAPLANAGEM	10,00%	35,00%	35,00%	20,00%			R\$ 372.593,47
		R\$ 37.259,35	R\$ 130.407,71	R\$ 130.407,71	R\$ 74.518,70			
3	DRENAGEM		10,00%	35,00%	35,00%	10,00%	10,00%	R\$ 440.722,56
			R\$ 44.072,26	R\$ 154.252,90	R\$ 154.252,90	R\$ 44.072,26	R\$ 44.072,24	
4	RECOMPOSIÇÕES				20,00%	40,00%	40,00%	R\$ 59.897,83
					R\$ 11.979,57	R\$ 23.959,13	R\$ 23.959,13	
MENSAL		R\$ 68.962,76	R\$ 201.654,32	R\$ 298.247,79	R\$ 245.280,23	R\$ 72.560,45	R\$ 77.089,49	R\$ 963.795,04
% MENSAL		7,16%	20,92%	30,95%	25,45%	7,53%	8,00%	
ACUMULADO		R\$ 68.962,76	R\$ 270.617,08	R\$ 568.864,87	R\$ 814.145,10	R\$ 886.705,55	R\$ 963.795,04	
% ACUMULADO		7,16%	28,08%	59,02%	84,47%	92,00%	100,00%	

Responsável Técnico: José Augusto Pinelli
CREA / CAU: 601815307
ART / RRT: 2620250387335