



Cronograma Físico-Financeiro

OBJETO		PROJETO EXECUTIVO DE MACRODRENAGEM - PONTO 24					Data:
ENDEREÇO		RUA EDUARDO LINS PRADO - QUELUZ-SP					19/09/2025
ITEM	MÊS SERVIÇOS	MÊS 1	MÊS 2	MÊS 3	MÊS 4	MÊS 5	TOTAL
1	SERVIÇOS PRELIMINARES	30,00%	30,00%	20,00%	10,00%	10,00%	R\$ 74.499,46
		R\$ 22.349,84	R\$ 22.349,84	R\$ 14.899,89	R\$ 7.449,95	R\$ 7.449,94	
2	TERRAPLANAGEM	10,00%	40,00%	40,00%	10,00%		R\$ 233.970,74
		R\$ 23.397,07	R\$ 93.588,30	R\$ 93.588,30	R\$ 23.397,07		
3	DRENAGEM		20,00%	30,00%	40,00%	10,00%	R\$ 1.119.857,22
			R\$ 223.971,44	R\$ 335.957,17	R\$ 447.942,89	R\$ 111.985,72	
4	RECOMPOSIÇÕES					100,00%	R\$ 687,07
						R\$ 687,07	
MENSAL		R\$ 45.746,91	R\$ 339.909,58	R\$ 444.445,36	R\$ 478.789,91	R\$ 120.122,73	R\$ 1.429.014,49
% MENSAL		3,20%	23,79%	31,10%	33,50%	8,41%	
ACUMULADO		R\$ 45.746,91	R\$ 385.656,49	R\$ 830.101,85	R\$ 1.308.891,76	R\$ 1.429.014,49	
% ACUMULADO		3,20%	26,99%	58,09%	91,59%	100,00%	

Responsável Técnico: José Augusto Pinelli

CREA / CAU: 601815307

ART / RRT: 2620250387335